

**ADDENDUM 2**  
**HIGH VOLTAGE ELECTRICAL SYSTEM IMPROVEMENTS**  
**RICHLAND MIGRANT HOUSING CENTER**  
**479 BERNARD DRIVE**  
**YUBA CITY, CA 95991**

1. See attached page of Requests for Information and Answers from the project engineer. Requests for additional information should be submitted to [j.tinker@regionalha.org](mailto:j.tinker@regionalha.org) before 9:00am on Monday, September 17.

11 September 2018

## RFI's and Responses, plus summary of Delta 1 Revisions

### Revisions:

- Remove one Owner pole in the school yard.
- Delete one new Owner pole in the water tank yard.
- Repositioned one new Owner pole in the water tank yard.
- Deleted the recloser.
- Added a pole-top switch, main fused cutouts, and arrestors.

No.	Question	Response
1	E1.1 shows both transformers T4 and T5 being 3Φ. E1.7 shows T4 being 1Φ. Are T4 and T5 1Φ or 3Φ?	3Φ.
2	Please provide specs on medium voltage cable.	Please see the Equipment Schedule on E0.2.
3	Please provide specs on new poles.	Please see the Equipment Schedule on E0.2.
4	Please provide specs on the new street light.	Please see the Equipment Schedule on E0.2.
5	Please provide specs on the recloser/controller.	This item has been deleted.
6	When will 100% design be provided?	The Delta 1 drawings are complete.
7	E1.7 shows trenching from the new splice vault #1 to intercept the conduit/feeder to T2. Will the Contractor be required to repair any damages to sidewalks and/or the Parking lot?	Of course. Repair disturbed surfaces to match surrounding areas.
8	Will the Contractor be coordinating with PGE for required shutdowns, or will Regional Housing Authority be coordinating shutdowns?	Coordinate with both the Owner and with PGE for the shutdown to achieve cutover. The PGE customer service representative is Joshua Deadmore, Industrial Power Engineer, mobile 530-514-5301 and email <a href="mailto:jddo@pge.com">jddo@pge.com</a> .